

# Cost - Construction - Schedules



**PRESENTATION 1**

# Presentation Topics (20 min)

---

1

## OUR TEAM TODAY

Mike & Wilson Intro

2

## COST – THE BIG QUESTION

Owners, GC's, and Design teams first question in the process is how much \$\$\$ ?

3

## SCHEDULE

What's the process and how long is this going to take ?

4

## CONSTRUCTION

What are the major Gotchas to avoid /covered in 3&4

5

## QUESTIONS

???



*Project Manager*  
**Mike Dyer (VP)**

- ” • 1983 Oregon State BS Construction Engineering Management
- 37 Years of Experience Mass Timber and Steel Erection
- Past President of Structural Roof Erectors Association
- Not afraid of anything ....I have 3 daughters



*Mass Timber Sales Specialist*  
**Wilson Antoniuk**

- ” • 2001 Boise State University -BS Engineering
- 22 Years of Experience Mass Timber and engineered wood
- Mathematics adjunct professor at BSU
- Vice President of Structural Engineers Association of Idaho
- 4 amazing kids

2

## COST – LOOKING FOR THE EASY BUTTON?

How much does a car cost ? 😊






## COST – DEFINE THE SCOPE


### STEP 1 : START BY ASKING QUESTIONS

- Why are you considering use Mass Timber?
- What are the goals of the client or the design team?
- Who's idea is this and is it worth considering?
- If Mass Timber – What's the scope?

**General Rule of Thumb COST: 80% Material / 20% Labor**



$$f_n = \frac{1}{2\pi} \cdot \sqrt{\frac{K}{M_e}}$$




# COST – WHAT TYPE OF BUILDING SYSTEM

## STEP 2 : START ASKING MORE QUESTIONS

What materials and what system?

1. Post, Beam, and Plate
2. Post and Plate
3. Hybrid





2

## COUNTY OFFICE BUILDING #3

REDWOOD CITY, CA



**SKIP TO STEP 10: ANSWER \$54/SQFT  
FIRST NET ZERO CIVIC MASS TIMBER**

Passed Step 1 + 2 :

- Sustainability / Embodied Carbon
- Aesthetics
- Schedule
- Comparable price to Steel

2

# COUNTY OFFICE BUILDING #3 LONG ANSWER: \$XX.XX

## REDWOOD CITY, CA

### STEP 3-10: ADD IT UP

#### Equipment

17010	Forklift		
17010	P/up - Delivery		
17020	Boom Lifts		
17020	P/up - Delivery		
17025	Scissor Lifts		
17025	P/up - Delivery		
17035	Crane Rental		
17040	Scaffolding Rental		
17045	Shoring		
17050	Small Tool Rental		
17055	Tools		
17057	Calibration of Test Equipment		
17060	Job Shack Rental		
17061	Storage Rental		
17062	Dumpster Rental		
17063	Toilet Facilities		
17064	Panel Brace Rent		
17065	Telephones		
17067	Disposal		
17070	Gas & oil		
17086	Inspection Costs		
17090	Sub-Contract Outside Services		
17875	Small purchases		
17900	Field Labor - Equip/Other misc		

#### Field Labor - General

10001	Preliminary Site Visit		
10030	Labor- Travel		
10040	Field Welding		
10045	Prep & Layout		
10190	Unload & Sort		
10200	Supervision		
10220	Equipment Operator		
10230	Clean-Up		
10240	Mobilize		
10245	Demobilization		
10260	Safety Meeting		
10900	Labor misc.		
10920	Back Charge Work		

#### Field Labor - Roof/Floor

11010	Install Anchor Bolts		
11012	Field Welding		
11020	Install Columns		
11030	Install Ledgers		
11035	Install Nailer		
11040	Install Hangers		
11110	Install Glulams		
11125	Fabricate Sawn Lumber		
11126	Install Sawn		
11135	Install CLT		

#### Engineering Services

	1010	Engineering	
	1010	Site Visits	
	1020	Engineering - Outside Services	
	1030	Detailing	
	1040	Shop Detailing - Outside Services	
	1050	Project Engineering	
	1900	Engineering misc.	

#### Materials


Glulam	2010	5.125x12	TC
CLT	2015		
	2060	Press Treat GL	
	2080	Fabrication - Outside WWS	
	2900	Glulam Misc	
Sawn	3005	Sawn	
	3060	Press Treat	
	3080	Fabrication - Outside WWS	
	3205	Decking	
	3210	Wood Plugs	
	3300	Plywood	
	3320	OSB	
	3900	Wood Products Misc	



2

## COUNTY OFFICE BUILDING #3

REDWOOD CITY, CA





2

## COUNTY OFFICE BUILDING #3

REDWOOD CITY, CA



## 2 COUNTY OFFICE BUILDING #3

---

### REDWOOD CITY, CA

#### VE STORIES ARE ABUNDANT

---

- Sitka Spruce Panels qualified
- Nails vs Screws for spline connections
- SFI vs FSC Certification



2

## SHILEY MARCOS CENTER OF DESIGN AND INNOVATION UNIVERSITY OF PORTLAND, PORTLAND OREGON



### INTER-DISCIPLINARY COLLABORATION SPACES FOR STUDENTS

Passed Step 1 + 2 :

- Sustainability / LEED Gold
- Higher Education / Innovation Center
- Aesthetics



2

## SHILEY MARCOS CENTER OF DESIGN AND INNOVATION

ANSWER \$63/SQFT





# Anthony Timberlands Center for Design and Materials Innnovation

## University of Arkansas

ANSWER \$xxx/SQFT

CRAZY DESIGNS COST MORE 😊





# NAU SKYDOME

NORTHERN ARIZONA UNIVERSITY

ANSWER \$xxx/SQFT





## Initial Thoughts

- Construction Schedule
  - Allow **9 months** from award to delivery of first material
  - Allow **20 working days** per level (1month) **20,000 sqft** per level
- Draft of Mass Timber Schedule
  - 7/1/23 - 10/1/23 Design Assist Schedule (3 months)
  - 8/15/23- 9/15/23 Bidding and Award (1 month)
  - 9/15/23- 12/21/23 Shop Drawings & Submittals (3 months)
  - 1/14/24 Submittals Returned
  - 1/30/24 3D Model into Production
  - 2/28/24 GLB Billets into Manufacturing
  - 2/30/24 Erection Drawings Complete
  - 3/30/24 GLB Fabrication
  - 4/30/24 CLT Manufacturing
  - 6/30/24 First Delivery to jobsite of GLB / CLT
  - 7/10/24 Construction Start
  - 11/10/24 Mass Timber Structure (Substantial Completion)





LAKE FLATO



# THANK YOU!

ANSWER **\$71/SQFT**




---

Feel free to reach out [Wilson@wwsi.com](mailto:Wilson@wwsi.com)

(208) 861-3160

# EVOLUTION + INNOVATION: WOOD, CONSTRUCTION, COST, SCHEDULE


AIA Seattle Mass Timber Committee  
November 14<sup>th</sup>, 2023



**PRESENTATION 2**




# PEOPLE ARE CONNECTED TO WOOD





# SILHOUETTE TABLE OVER SILOS - COLLABORATION





# BUILDING TYPE STRATEGIES / AMMR

TABLE 601




## Fire Resistance Rating Requirements for Building Elements (Hours)

Building Element	I-A	I-B	III-A	III-B	IV-A	IV-B	IV-C	IV-HT	V-A	V-B
Primary Structural Frame	3*	2*	1	0	3*	2	2	HT	1	0
Ext. Bearing Walls	3*	2*	2	2	3*	2	2	2	1	0
Int. Bearing Walls	3*	2*	1	0	3*	2	2	1/HT	1	0
Floor Construction	2	2*	1	0	2	2	2	HT	1	0
Roof Construction	1.5*	1*	1	0	1.5*	1	1	HT	1	0
Exposed Mass Timber Elements					None	20-40%	Most	All		







# MASS TIMBER IS NOT STEEL OR CONCRETE




# STRUCTURAL BENEFITS IN MASS TIMBER








## EFFICIENT STRUCTURAL SOLUTIONS



Typical Span 20'; Max Span 25'




Typical Span 16'-8"; Max Span 19'



## Complex Steel, CNC, Fire Testing

## Reduced Steel, Simplified, Encapsulation

# MANUFACTURING APPROACH





- + Dimensional Certainty
- + Interface with Other Materials
- + Building Systems Integration

= BIM for Fabrication  
= Kit of Parts Delivery




# APPROACH TO OVERCOME OBSTACLES



TIMBER  
ENGINEERING




VIRTUAL  
CONSTRUCTION



PROCUREMENT



FABRICATION















PREFABRICATION



ASSEMBLY

# PROCUREMENT CONSIDERATIONS: SUPPLY INTELLIGENTLY

	CLT	PRG-320	Glulam	Restoration	FSC	3D Modeling	CNC Fab	Hardware Install
 <b>TIMBERLAB</b>					•	•	•	•
 <b>STRUCTURLAM</b> Intelligence in Wood	•	•	•		•	•	•	•
 <b>VAAGEN</b> TIMBERS	•	•		•			•	•
 <b>SMARTLAM</b> [NORTH AMERICA]	•	•	outsourced		•	•	CLT only	
 <b>NDRI</b>	•	•	•		•	•	CLT only	outsourced
<b>NORDIC</b> STRUCTURES	•	•	•		•	•	•	•
<b>KALESNIKOFF</b>	•	•	•		•	•	•	•
 <b>KLH</b>	•	•			•	•	CLT only	
 <b>Kieferholz</b>	•	•	•			•	•	•
 <b>storaenso</b>	•		•		•	•	•	
<b>HASSLACHER</b> NORICA TIMBER	•		•		•	•	•	•
<b>WIEHAG</b> WOOD CONSTRUCTION			•		•	•	•	•
 <b>Calvert</b> TIMBER CO.			•		•			
 <b>AMERICAN LUMBER</b>			•		soon		limited	
 <b>AMERICAN LUMBER</b>			•		soon			
 <b>western archibut</b>			•			•	•	•



# EUROPEAN VS. NORTH AMERICAN SUPPLY



## EUROPEAN SUPPLY

### CONS

- Exchange Rate Risk
- Jurisdictional Approval
- Logistics & Transport
- Bigger / Thicker Elements

### PROS

- Experience & Quality
- Lower Costs
- Fiber Cost is Less Volatile



## NORTH AMERICAN SUPPLY

### CONS

- Higher Cost
- Fiber Escalation Risk
- Experience
- Production & Manufacturing Limitations

### PROS

- Reduced Procurement Timeline
- Jurisdictional Approval
- Competitive Pricing
- Ease of Procurement



## SHIPPING & LOGISTICS

- Find the Right Logistics Partner
- Allow Time to Stock-Pile Materials
- Consider International + Domestic Shipping
- Original Shipping Route May Change
- Understand Duties & Added Transportation Costs

# INTEGRATED APPROACH TO MASS TIMBER


**mass**  
/mas/

**timber**  
/'timber/


**integrator**  
/'in(t)egrader/

Our goal is to innovate, educate, and alleviate pinch points in the mass timber industry, through strategic deployment of essential services, experience, and knowledge that are not widely available in the market in order to advance the incorporation of engineered wood products in the built environment.

	Timber Eng.	Virtual	CLT	Glulam	Fabrication	Prefabrication	Installation	Innovation
First Tech FCU	EQUILIBRIUM	STRUCTURLAM	STRUCTURLAM	STRUCTURLAM	STRUCTURLAM	STRUCTURLAM		CLT Diaphragm, Largest When Built, 4% Cheaper / 4 Months Faster Than Steel
Harder Mech HQ	AAI		NORI	NORI				City of Portland, Redesign from T&G Decking to CLT for Savings, Rotating Panel Layout
Wingspan	NISKIAN	STRUCTURLAM	STRUCTURLAM	STRUCTURLAM	STRUCTURLAM	STRUCTURLAM		Angled Connections, Fire Treatment of Wood, Large Format Beams
Hidden Creek	kpff		KUH	Salvert	VAAGEN	VAAGEN		18-Foot Cantilevers, 92'-Foot Clear Spans, Complex Supply Solution
PDX TCORE	kpff		Proco	GLT				80-Foot Curved Glulam Beams without Splices, Cassette Construction, Complex Logistics
Beaverton PS	kpff	STRUCTURLAM	STRUCTURLAM	STEEL	STRUCTURLAM	N/A		Concrete/Steel/CLT Structural Integration, SafRig Fall Arrest System
Lincoln City	kpff	STRUCTURLAM	STRUCTURLAM	STEEL	STRUCTURLAM	N/A		Vertical CLT Wall System
Kresge Res.	Holmes		KUH	HASSLACHER				Panelized Light Wood Frame Load Bearing
UO KCASI	Holmes		NORI	NORI				Several Mass Timber Feature Stairs, Complex Integration of Mass Timber Structure
OSU-C			Fantab	GLT				Alternative Means and Methods (AMM) to Achieve Type IIIB, Net Zero Energy
Heartwood			KALESNIKOFF	GLT				First Type IVC in Seattle, 2-Hour Fire Adequacy with Continuous Char Calculation
Ascent	Thornton Tomasetti		KUH	WIEHAG	WIEHAG	WIEHAG		25-Story, Tallest Mass Timber, European Glulam Approval, 3-Hour Fire Tested Glulam
	STRUCTURLAM	STRUCTURLAM	STRUCTURLAM	STRUCTURLAM	STRUCTURLAM	STRUCTURLAM		Installation Only (at Scale)
Kresge ACAD			STRUCTURLAM	GLT				Fabrication of Complex Geometries, Point Cloud Survey of Tree Canopies to Inform Installation



# EQUIPPING THE ARCHITECT






Ground Floor Experiences

Parking




## CONNECTIONS: ALIGN SOLUTION WITH GOALS



# HOLISTIC SOLUTIONS: ENVELOPE DESIGN | HVAC SYSTEM

SOUTH ORIENTATION  
31% GLAZING



HEATING AND COOLING  
SYSTEM OPTIONS

RADIANT PANELS 


HYDRONIC FAN POWERED BOXES 

VARIABLE REFRIGERANT FLOW    

VARIABLE AIR VOLUME

 POSITIVE OPERATIONAL ENERGY IMPACT  
 NEGATIVE GLOBAL WARMING POTENTIAL IMPACT

SOUTH ORIENTATION  
35% GLAZING



HEATING AND COOLING  
SYSTEM OPTIONS


~~RADIANT PANELS~~ 

HYDRONIC FAN POWERED BOXES 

VARIABLE REFRIGERANT FLOW    

VARIABLE AIR VOLUME

SOUTH ORIENTATION  
39% GLAZING



HEATING AND COOLING  
SYSTEM OPTIONS

~~RADIANT PANELS~~ 

~~HYDRONIC FAN POWERED BOXES~~ 

VARIABLE REFRIGERANT FLOW    


VARIABLE AIR VOLUME

## HOLISTIC SOLUTIONS: STRUCTURE | HVAC SYSTEM







# HOLISTIC SOLUTIONS: STRUCTURE | DAYLIGHT



# SCHEDULE OPPORTUNITIES



**Built-In-Place  
167,000 SF**

**Field Crew of 35  
6 Months**



**Prefabricated  
157,000 SF**

**Field Crew of 7  
3 Months**



# MASS TIMBER CONSIDERATIONS IN HIGH-RISE CONSTRUCTION



Lateral vs. Mass Timber Speed



Building Envelope Strategy





Balcony Material & Attachments



## SITE LOGISTICS / SPEED OF CONSTRUCTION



# FIRE STRATEGY / PERFORMANCE BASED DESIGN



Strategic Encapsulation (Blue) vs. Exposure (Red)



2 Hour FRR Panel Test



3 Hour FRR Column Test





THANK  
YOU!




# MT Construction Schedules

(Tricks for speeding  
up construction to  
save money)

Brad Nile, AIA

Andersen  
Construction

**PRESENTATION 3**







BENSON POLYTECHNIC SCHOOL

ERECTED 1920 COUNTY SCHOOL

# Schedule wins from past projects:

1. Efficiency from start of timber to roof complete.
2. Highly repetitive and efficient structural layout and detailing.
3. Full integration of MEP systems for rapid installation.
4. Early start of MEP systems.





# But don't forget the “Mass Timber Essentials”...

1. Manage pre-construction time.
  - Precon Schedule and TIMBER WORKSHOPS
  - Coordination, modeling, procurement (No late changes.)
2. Model Everything.
  - Un-modeled elements stop work.
3. Optimize details.
  - Tolerance and efficiency
4. Integrate MEP systems early.
  - Vertical, trunk and branch distribution of ALL system.
5. Execute a Moisture Management Plan.
  - Shop, install, site, dry-out, touch up.

# And always...learn from EVERYWHERE

BC, England, Holland, Switzerland, Italy







Learning from EVERYWHERE  
Finland...from 2023 to 1949





# Case Study 1 - OSU Emmerson Wood Products Lab

Efficiency from start of timber to roof complete.

October 2018





October 12, 2018



November 12, 2018





And 4 months later...April 11, 2018  
Ready for equipment installation.





May 14, 2019  
Fully operational lab with a  
speech by Red Emmerson





## Emmerson Lab Success Factors:

- Roofing install parallel with timber install.
- Roof drainage installed with timber.
- Integral parapet wall assemblies





## Case Study 2 -

### District Office, Portland, OR

Highly repetitive and  
efficient structural  
layout and detailing.

June 4, 2019



And, 6 weeks later...  
July 12, 2019





2 minute CLT installation



Identical floor plates and utility pathways.





## District Office Success Factors:

- Identical floor plates
- Rapid install connections
- Easy indexing of CLT positions



# Case Study 3 - UW Milgard Hall

Full integration of MEP  
systems for rapid installation

January 10, 2022







And...10 months later

November 10, 2022

Grand Opening





## Milgard Hall Success Factors:

- Top down culture of collaboration.
- Robust focus on team health.
- OA embrace of exposed complex systems.
- Progressive Design Build OC Contract
- Full integration of design build subcontractors.
- Constant systems awareness in design.



April 11, 2023

## Case Study 4 - PPS Multiple Pathways to Graduation High School

### Early Start of MEP Systems





May 24, 2023 (6 weeks after timber start)





November 8, 2023 -  
Rough in complete,  
drywall finishing  
underway






November 8, 2023 (7 Months after timber start.)

## PPS MPG High School Success Factors:

- Weather optimal timber phase of work.
- Summer roofing installation.
- Panelized exterior framing







A low-angle shot looking up at the curved wooden ceiling and structural beams of a building under construction. The sky is visible through the open structure.

## Case Study 5 - PCC Workforce Training Center

All of the above...













Any questions?














Final feel-good slide. Mt. Shasta, CA